

DIVISION: 5

CHANGES BETWEEN THE 04-10 TIP AND THE DRAFT 06-12 TIP

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|----------------|---------------|---|--|--|
| B-3450 | DURHAM | SR 1116 | NEW HOPE CREEK. REPLACE BRIDGE NO. 217, SANDY CREEK. REPLACE BRIDGE NO. 122. | TO ALLOW ADDITIONAL TIME FOR DESIGN, CONSTRUCTION DELAYED, FY 04 TO FY 05. |
| B-3451 | DURHAM | SR 1306 | PRONG OF MUD CREEK. REPLACE BRIDGE NO. 119 | TO ALLOW FOR CONSTRUCTION IN ONE SEASON, CONSTRUCTION DELAYED, FY 04 TO FY 05. |
| B-3638 | DURHAM | US 70 BUSINESS | CAMPUS DRIVE. REPLACE BRIDGE NO. 316 | TO ALLOW ADDITIONAL TIME FOR PLANNING, RIGHT OF WAY DELAYED, FY 04 TO FY 07 AND CONSTRUCTION DELAYED, FY 05 TO FY 08. |
| B-4109 | DURHAM | SR 1303 | MUD CREEK. REPLACE BRIDGE NO. 120 | TO ALLOW ADDITIONAL TIME FOR PLANNING, RIGHT OF WAY DELAYED, FY 05 TO FY 06 AND CONSTRUCTION DELAYED, FY 06 TO FY 07. |
| B-4110 | DURHAM | SR 1616 | MOUNTAIN CREEK. REPLACE BRIDGE NO. 5 | TO ALLOW ADDITIONAL TIME FOR HYDRAYLICS RECOMMENDATIONS, RIGHT OF WAY DELAYED, FY 04 TO FY 05 AND CONSTRUCTION DELAYED, FY 05 TO FY 06. |
| B-4698 | DURHAM | DURHAM | APEX STREET OVER AMERICAN TOBACCO TRAIL. REPLACE BRIDGE NO. 242 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 06, DELAYED CONSTRUCTION, FY 06 TO FY 07 |
| B-4943 | DURHAM | SR 1616 | SANDY CREEK. REPLACE BRIDGE NO. 20 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 11 AND CONSTRUCTION IN FY 12. |
| R-2904 | DURHAM | NC 54 SR 1973 | NC 54, SR 1999 (DAVIS DRIVE) TO SR 1959 (MIAMI BOULEVARD) AND SR 1973 (PAGE ROAD), NC 54 TO I-40. WIDEN TO MULTI-LANES AND REPLACE RAILROAD STRUCTURE. | TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 07. |
| R-4752 | DURHAM | SR 1004 SR 1362-2602, SR 1794 AND | I-85 TO THE MERCK PHARMACEUTICAL PLANT. STRENGTHEN, RESURFACE, ADD TURN LANES AT THREE LOCATIONS AND INSTALL THERMO-PLASTIC PAVEMENT MARKINGS. | BASED ON PRIORITY NEEDS, CONSTRUCTION FUNDED IN FY 05. |
| U-0071 * | DURHAM | DURHAM | EAST END CONNECTOR, NC 147 (BUCK DEAN FREEWAY) TO NC 98. MULTI-LANE DIVIDED, PART ON NEW LOCATION. | TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT "A" DELAYED FROM FY 08 TO FY 10 AND CONSTRUCTION DELAYED FROM FY 10 TO POST YEARS. RIGHT OF WAY FOR SEGMENTS "B" AND "C" DELAYED FROM FY 09 TO FY 12. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 09. |
| U-3308 | DURHAM | DURHAM | NC 55 (ALSTON AVENUE), NC 147 (I.L. "BUCK" DEAN FREEWAY) TO US 70 BUS.-NC 98 (HOLLOWAY STREET). WIDEN TO FOUR LANE DIVIDED FACILITY AND REPLACE NORFOLK-SOUTHERN RAILROAD BRIDGES. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 06 TO FY 07 AND CONSTRUCTION DELAYED FROM FY 08 TO FY 10. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 08. |
| U-3309 | DURHAM | DURHAM | SR 2028 (T.W. ALEXANDER DRIVE), SR 1121 (CORNWALLIS ROAD) TO SR 1959 (MIAMI BOULEVARD). WIDEN TO A FOUR LANE DIVIDED FACILITY. | TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT "A" DELAYED FROM FY 06 TO FY 08 AND CONSTRUCTION DELAYED FROM FY 08 TO FY 09. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 07. |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|---------|------------------|---------------------------|--|--|
| U-4009 | DURHAM | DURHAM | SR 1126 (SERVICE ROAD) PARALLEL TO US 15-501. RELOCATE EXISTING SERVICE ROAD. | TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 04 TO FY 06. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 05. |
| U-4010 | DURHAM | DURHAM | NC 98 (HOLLOWAY STREET), EAST OF US 70 TO EAST OF JUNCTION ROAD. WIDEN FOR CENTER TURN LANE | TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 04 TO FY 06. |
| U-4011 | DURHAM | DURHAM | SR 1959 (SOUTH MIAMI BOULEVARD), SOUTH OF SR 2112 (METHODIST STREET) TO NORTH OF SR 1960 (BETHESDA AVENUE). WIDEN TO FIVE LANES TO PROVIDE CENTER TURN LANE. | TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 07. |
| U-4012 | DURHAM | DURHAM | US 15-501, NORTH OF MT. MORIAH ROAD TO SOUTH OF GARRETT ROAD. ADD AN ADDITIONAL NORTH AND SOUTHBOUND LANE AND CONSTRUCT AN ADDITIONAL RIGHT TURN LANE IN THE SOUTHEAST QUADRANT OF INTERCHANGE AT I-40 (EXIT 270). | TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 05 TO FY 06. |
| U-4026 | WAKE DURHAM | RESEARCH TRIANGLE PARK | SR 1613-SR 1999 (DAVIS DRIVE), SR 3014 (MORRISVILLE-CARPENTER ROAD) IN WAKE COUNTY TO NC 54 IN DURHAM COUNTY. WIDEN TO MULTI-LANES. | TO ALLOW ADDITIONAL TIME FOR DESIGN, CONSTRUCTION OF SEGMENTS "A" AND "B" DELAYED FROM FY 04 TO FY 06. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 05. |
| U-4445 | DURHAM | DURHAM | NC 147 (DURHAM FREEWAY), NEAR ALSTON AVENUE. CONSTRUCT PEDESTRIAN BRIDGE OVER NC 147 AND REMOVE EXISTING SUBSTANDARD PEDESTRIAN BRIDGE. | TO ALLOW CITY ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 04 TO FY 05. |
| U-4725 | DURHAM | DURHAM | EIGHTEEN (18), EXPANSION BUSES. | TO ALLOW CITY ADDITIONAL TIME, SEGMENT "A" DELAYED FROM FY 04 TO FY 07, SEGMENT "B" DELAYED FROM FY 04 TO FY 08, AND SEGMENT "C" DELAYED FROM FY 05 TO FY 09. |
| U-4731 | DURHAM ORANGE | I-40/NC 54 | I-40/NC 54 TRANSIT CORRIDOR STUDY, PHASE II. | TO ALLOW CITY ADDITIONAL TIME, STUDY DELAYED FROM FY 04 TO FY 05. |
| B-4113 | FRANKLIN | SR 1106 | LITTLE RIVER. REPLACE BRIDGE NO. 15 | TO ALLOW ADDITIONAL TIME FOR DESIGN, RIGHT OF WAY DELAYED, FY 04 TO FY 05 AND CONSTRUCTION DELAYED, FY 05 TO FY 06. |
| B-4114 | FRANKLIN | SR 1146 | CAMPING CREEK. REPLACE BRIDGE NO. 151 WITH CULVERT. | TO ALLOW ADDITIONAL TIME FOR PLANNING (MUSSEL SURVEY) , RIGHT OF WAY DELAYED, FY 05 TO FY 06 AND CONSTRUCTION DELAYED, FY 06 TO FY 07. |
| B-4115 | FRANKLIN | SR 1419 | SYCAMORE CREEK. REPLACE BRIDGE NO. 57 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 05 TO FY 07 AND CONSTRUCTION DELAYED, FY 06 TO FY 08. |
| B-4513 | FRANKLIN | SR 1002 | PRONG CYPRESS CREEK. REPLACE BRIDGE NO. 73 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO 07, DELAYED CONSTRUCTION, FY 07 TO 08. |
| B-4514 | FRANKLIN | SR 1003 | TAR RIVER. REPLACE BRIDGE NO. 36 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO 08, DELAYED CONSTRUCTION, FY 07 TO 09. |
| B-4516 | FRANKLIN | SR 1433 | SANDY CREEK. REPLACE BRIDGE NO. 52 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 07 TO FY 08 AND CONSTRUCTION DELAYED, FY 08 TO FY 09. |
| B-4587 | NASH FRANKLIN | SR 1316 | CYPRESS CREEK. REPLACE BRIDGE NO. 82 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 06 TO FY 07 AND CONSTRUCTION DELAYED, FY 07 TO FY 08. |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|----------|---------------------|--------------------|---|--|
| B-4662 | WAKE FRANKLIN | SR 1726 SR 2308 | MOCCASIN CREEK. REPLACE BRIDGE NO. 196 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 07 TO 08, DELAYED CONSTRUCTION, FY 08 TO 09. |
| R-2814 | WAKE FRANKLIN | US 401 | NORTH OF SR 2044 (LIGON MILL ROAD) TO NC 39 IN LOUISBURG. WIDEN TO MULTI-LANES. | TO ALLOW FOR ADDITIONAL PLANNING AND DESIGN TIME, RIGHT OF WAY FOR SEGMENT "A" DELAYED FROM FY 04 TO FY 06 AND CONSTRUCTION DELAYED FROM FY 05 TO FY 08. RIGHT OF WAY FOR SEGMENT "B" DELAYED FROM FY 05 TO FY 07. TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN AND TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENT "B" DELAYED FROM FY 08 TO FY 11. TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT "C" DELAYED FROM FY 09 TO POST YEARS. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 08. |
| B-4124 | GRANVILLE | SR 1141 | TAR RIVER. REPLACE BRIDGE NO. 84 | TO ALLOW ADDITIONAL TIME FOR DESIGN, RIGHT OF WAY DELAYED, FY 04 TO FY 06 AND CONSTRUCTION DELAYED, FY 05 TO FY 07. |
| B-4522 | GRANVILLE | SR 1150 | TAR RIVER. REPLACE BRIDGE NO. 102 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO 09, DELAYED CONSTRUCTION, FY 07 TO 10. |
| B-4523 | GRANVILLE | SR 1307 | FOX CREEK. REPLACE BRIDGE NO. 164 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 06 TO FY 07 AND CONSTRUCTION DELAYED, FY 07 TO FY 08. |
| B-4524 | GRANVILLE | SR 1309 | SHELTON CREEK. REPLACE BRIDG NO. 193 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 06 TO FY 07 AND CONSTRUCTION DELAYED, FY 07 TO FY 08. |
| B-4525 | GRANVILLE | SR 1412 | GRASSY CREEK. REPLACE BRIDGE NO. 133 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 06 TO FY 07 AND CONSTRUCTION DELAYED, FY 07 TO FY 08. |
| B-4526 | GRANVILLE | SR 1435 | MOUNTAIN CREEK. REPLACE BRIDGE NO. 200 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 06 TO FY 07 AND CONSTRUCTION DELAYED, FY 07 TO FY 08. |
| B-4944 | GRANVILLE | SR 1140 | KNAPP REEDS CREEK. REPLACE BRIDGE NO. 225 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 11 AND CONSTRUCTION IN FY 12. |
| I-4903 | GRANVILLE | I-85 | DURHAM COUNTY LINE (MILEPOST 185) TO US 15 (MILEPOST 186). PAVEMENT REPAIR. | TO ADDRESS PAVEMENT CONDITIONS, CONSTRUCTION ADDED IN FY 08. |
| R-2257 * | GRANVILLE | US 158 | OXFORD OUTER LOOP, US 15 TO US 158. WIDEN TO MULTI-LANES. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN AND TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 08 TO FY 10 AND CONSTRUCTION DELAYED FROM FY 10 TO POST YEARS. |
| R-2542 | GRANVILLE | NC 56 | WEST OF I-85 TO NC 50. CORRIDOR UPGRADE AND SAFETY IMPROVEMENTS. | TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT "A" DELAYED FROM FY 10 TO POST YEARS. |
| R-2585 * | PERSON GRANVILLE | US 158 | SR 1159 (THEE HESTER ROAD) WEST OF ROXBORO TO OXFORD OUTER LOOP. WIDEN TO MULTI-LANES WITH BYPASS OF ROXBORO ON NEW LOCATION. | TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 10 TO POST YEARS. |
| U-3322 | GRANVILLE | OXFORD | SR 1195 AND SR 1646 (INDUSTRY DRIVE), SR 1166 (HILLSBORO STREET) TO NC 96 (LINDEN AVENUE). WIDEN TO MULTI-LANES, SOME NEW LOCATION. | TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 10 TO POST YEARS. |
| B-4229 | PERSON | SR 1100 | BUSHY FORK CREEK. REPLACE BRIDGE NO. 40 | TO ALLOW ADDITIONAL TIME FOR DESIGN, CONSTRUCTION DELAYED, FY 04 TO FY 05. |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|----------|---------------------|---------------|---|--|
| B-4600 | PERSON | SR 1112 | SOUTH FLAT RIVER. REPLACE BRIDGE NO. 43 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 06 TO FY 09 AND CONSTRUCTION DELAYED, FY 07 TO FY 10. |
| R-2241 | PERSON | US 501 | US 501 IN ROXBORO TO THE VIRGINIA STATE LINE. WIDEN TO MULTI-LANES, PART ON NEW LOCATION. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN AND TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT "A" DELAYED FROM FY 04 TO FY 07 AND CONSTRUCTION DELAYED FROM FY 06 TO FY 12. RIGHT OF WAY FOR SEGMENT "B" DELAYED FROM FY 10 TO POST YEARS. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 06. |
| R-2575 * | CASWELL PERSON | US 158 | NC 86 WEST OF YANCEYVILLE TO SR 1159 (THEE HESTER ROAD) WEST OF ROXBORO. WIDEN TO MULTI-LANES. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT "A" DELAYED, FY 08 TO FY 11 AND CONSTRUCTION DELAYED, FY 10 TO POST YEARS. |
| R-2585 * | PERSON GRANVILLE | US 158 | SR 1159 (THEE HESTER ROAD) WEST OF ROXBORO TO OXFORD OUTER LOOP. WIDEN TO MULTI-LANES WITH BYPASS OF ROXBORO ON NEW LOCATION. | TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 10 TO POST YEARS. |
| B-4298 | VANCE | SR 1107 | RUIN CREEK. REPLACE BRIDGE NO. 3 | TO ALLOW ADDITIONAL TIME FOR PLANNING(MUSSEL SURVEY), RIGHT OF WAY DELAYED, FY 04 TO FY 05 AND CONSTRUCTION DELAYED, FY 05 TO FY 07. |
| B-4945 | VANCE | SR 1374 | KERR LAKE. REPLACE BRIDGE NO. 36 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 11 AND CONSTRUCTION IN FY 12. |
| I-2810 | VANCE | I-85 | GRANVILLE COUNTY LINE (MILEPOST 208.5) TO US 158 BYPASS (MILEPOST 213.5) IN VANCE COUNTY. PAVEMENT AND BRIDGE REHABILITATION. | TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 06. |
| I-4904 | VANCE WARREN | I-85 | SOUTH OF NC 39 (MILEPOST 213.5) TO US 1 (MILEPOST 232.5). PAVEMENT REPAIR. | TO ADDRESS PAVEMENT CONDITION, CONSTRUCTION ADDED IN FY 08. |
| R-2503 | VANCE | US 1 BUSINESS | SR 1548 (PETER GILL ROAD) TO SR 1267 (DABNEY DRIVE). WIDEN TO FIVE LANES WITH CURB AND GUTTER. | TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 10 TO POST YEARS. |
| B-3376 | WAKE | SR 2564 | BIG BRANCH CREEK. REPLACE BRIDGE NO. 246 | TO ALLOW ADDITIONAL TIME PERMIT REQUIREMENTS, DELAYED CONSTRUCTION, FY 04 TO FY 05. |
| B-3526 | WAKE | SR 1613 | CREEK. REPLACE BRIDGE NO. 65 | CONSRITRUCTION BY THE CITY OF CARY, DELAYED CONSTRUCTION, FY 04 TO FY 05. |
| B-3528 | WAKE | SR 1839 | SYCAMORE CREEK. REPLACE BRIDGE NO. 429 | TO ALLOW ADDITIONAL TIME FOR PLANNING, DELAYED RIGHT OF WAY, FY 04 TO FY 06 AND DELAYED CONSTRUCTION, FY 04 TO FY 07. |
| B-3530 | WAKE | SR 2320 | BUFFALO CREEK. REPLACE BRIDGE NO. 174 | PLANNING COMPLETE, TO COMPLETE CONSTRUCTION IN ONE SEASON, DELAYED CONSTRUCTION, FY 04 TO FY 05. |
| B-3703 | WAKE | SR 1404 | MIDDLE CREEK. REPLACE BRIDGE NO. 317 | TO ALLOW FOR COMPLETION IN ONE CONSTRUCTION SEASON, DELAYED CONSTRUCTION, FY 04 TO FY 05. |
| B-3704 | WAKE | SR 1834 | LOWER BARTONS CREEK. REPLACE BRIDGE NO. 108 | TO ALLOW FOR COMPLETION IN ONE CONSTRUCTION SEASON, DELAYED CONSTRUCTION, FY 04 TO FY 05. |
| B-3705 | WAKE | SR 2045 | SMITHS CREEK. REPLACE BRIDGE NO. 125 | TO ALLOW ADDITIONAL TIME FOR DESIGN, DELAYED RIGHT OF WAY, FY 04 TO FY 05 AND DELAYED CONSTRUCTION, FY 04 TO FY 06. |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|---------|--------|------------|--|---|
| B-3916 | WAKE | US 401 | MIDDLE CREEK. REPLACE BRIDGE NO. 63 | PLANNING COMPLETE, DELAYED RIGHT OF WAY, FY 04 TO FY 05, DELAYED CONSTRUCTION, FY 05 TO FY 06. |
| B-3917 | WAKE | SR 1379 | SWIFT CREEK. REPLACE BRIDGE NO. 311 | TO ALLOW ADDITIONAL TIME FOR DESIGN, DELAYED RIGHT OF WAY, FY 04 TO FY 05 AND DELAYED CONSTRUCTION, FY 05 TO FY 06. |
| B-3919 | WAKE | SR 2053 | AUSTIN CREEK. REPLACE BRIDGE NO. 448 SMITHS CREEK. REPLACE BRIDGE NO. 140 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 05 TO FY 06 AND CONSTRUCTION DELAYED, FY 06 TO FY 07. |
| B-4299 | WAKE | SR 1006 | CREEK. REPLACE BRIDGE NO. 255 | PLANNING COMPLETE, RIGHT OF WAY DELAYED, FY 04 TO FY 05 AND CONSTRUCTION DELAYED, FY 05 TO FY 06. |
| B-4300 | WAKE | SR 1007 | CLARKS CREEK. REPLACE BRIDGE NO. 29 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 06 AND DELAYED CONSTRUCTION, FY 06 TO FY 07. |
| B-4301 | WAKE | SR 1007 | POPLAR CREEK. REPLACE BRIDGE NO. 229 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 06 AND DELAYED CONSTRUCTION, FY 06 TO FY 07. |
| B-4302 | WAKE | SR 1301 | TERRIBLE CREEK. REPLACE BRIDGE NO. 336 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 07 AND DELAYED CONSTRUCTION, FY 06 TO FY 08. |
| B-4303 | WAKE | SR 1844 | LOWER BARTONS CREEK. REPLACE BRIDGE NO. 102 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 07 AND DELAYED CONSTRUCTION, FY 06 TO FY 08. |
| B-4304 | WAKE | SR 2217 | BEAVER DAM CREEK. REPLACE BRIDGE NO. 143 | TO ALLOW ADDITIONAL TIME FOR DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 06 AND DELAYED CONSTRUCTION, FY 06 TO FY 07. |
| B-4305 | WAKE | SR 2333 | LITTLE RIVER. REPLACE BRIDGE NO. 189 | PLANNING COMPLETE, DELAYED RIGHT OF WAY, FY 04 TO FY 05, DELAYED CONSTRUCTION, FY 05 TO FY 06 |
| B-4331 | WAKE | RALEIGH | STONEBROOK DRIVE OVER MARSH CREEK. REPLACE BRIDGE NO. 661 | TO ALLOW ADDITIONAL TIME FOR DESIGN (PERMIT REQUIREMENTS), DELAYED RIGHT OF WAY, FY 04 TO FY 05 AND DELAYED CONSTRUCTION, FY 04 TO FY 06. |
| B-4656 | WAKE | SR 1011 | SR 1012. REPLACE BRIDGE NO. 492 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO 09, DELAYED CONSTRUCTION, FY 07 TO 10. |
| B-4657 | WAKE | SR 1101 | NORFOLK AND SOUTHERN RAILROAD. REPLACE BRIDGE NO. 340 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO 10, DELAYED CONSTRUCTION, FY 08 TO 11. |
| B-4658 | WAKE | SR 1117 | BUCKHORN CREEK. REPLACE BRIDGE NO. 345 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 07 AND DELAYED CONSTRUCTION, FY 07 TO FY 08. |
| B-4660 | WAKE | SR 2000 | NEUSE RIVER. REPLACE BRIDGE NO. 19 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 08 AND DELAYED CONSTRUCTION, FY 07 TO FY 09. |
| B-4661 | WAKE | SR 2227 | POWELL CREEK. REPLACE BRIDGE NO. 151 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 06 TO FY 08 AND CONSTRUCTION DELAYED, FY 07 TO FY 09. |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|----------|------------------|--------------------|--|--|
| B-4662 | WAKE FRANKLIN | SR 1726 SR 2308 | MOCCASIN CREEK. REPLACE BRIDGE NO. 196 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 07 TO 08, DELAYED CONSTRUCTION, FY 08 TO 09. |
| B-4663 | WAKE | SR 2507 | MARKS CREEK. REPLACE BRIDGE NO. 225 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 07 TO FY 08 AND CONSTRUCTION DELAYED, FY 08 TO FY 09. |
| B-4946 | WAKE | US 70 | US 401. REPLACE BRIDGE NO. 251 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 10 AND CONSTRUCTION IN FY 11. |
| B-4947 | WAKE | SR 2000 | CRABTREE CREEK. REPLACE BRIDGE NO. 469 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 10 AND CONSTRUCTION IN FY 11. |
| I-4708 | WAKE | I-440 | SIX FORKS ROAD (MILEPOST 8) TO NEW BERN AVENUE (MILEPOST 13). MILL AND OVERLAY. | TO ALLOW DIVISION ADDITIONAL TIME, CONSTRUCTION DELAYED FROM FY 04 TO FY 05. |
| I-4735 | WAKE | I-40 I-440 | US 1 (MILEPOST 293) TO I-40/I-440 (MILEPOST 301). PAVEMENT REPAIR. | TO ALLOW DIVISION ADDITIONAL TIME, CONSTRUCTION DELAYED FROM FY 04 TO FY 05. |
| I-4902 | WAKE | I-40 | SR 1728 (WADE AVENUE, MILEPOST 289) TO I-440/US 1-64 (MILEPOST 293). PAVEMENT REPAIR. | BASED ON PRIORITY NEEDS, CONSTRUCTION ADDED IN FY 08. |
| R-2552 * | WAKE JOHNSTON | US 70 | CLAYTON BYPASS, I-40 TO US 70-70 BUSINESS. FREEWAY ON NEW LOCATION. | PLANS WERE READY, CONSTRUCTION FOR SEGMENT "C" ACCELERATED FROM FY 06 TO FY 05. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 08. |
| R-2635 * | WAKE | NEW ROUTE | WESTERN WAKE FREEWAY, NC 55 (SOUTH) TO NC 55 (NORTH). FREEWAY ON NEW LOCATION. | TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT "B" DELAYED FROM FY 06 TO FY 09 AND CONSTRUCTION DELAYED FROM FY 08 TO POST YEARS. RIGHT OF WAY FOR SEGMENT "C" DELAYED FROM FY 06 TO FY 07 AND CONSTRUCTION DELAYED FROM FY 08 TO FY 12. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 10. |
| R-2809 | WAKE | NC 98 | WAKE FOREST BYPASS, WEST OF SR 1923 (THOMSON MILL ROAD) TO EAST OF SR 2053 (JONES DAIRY ROAD). MULTI-LANES ON NEW LOCATION. | TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 06. |
| R-2814 | WAKE FRANKLIN | US 401 | NORTH OF SR 2044 (LIGON MILL ROAD) TO NC 39 IN LOUISBURG. WIDEN TO MULTI-LANES. | TO ALLOW FOR ADDITIONAL PLANNING AND DESIGN TIME, RIGHT OF WAY FOR SEGMENT "A" DELAYED FROM FY 04 TO FY 06 AND CONSTRUCTION DELAYED FROM FY 05 TO FY 08. RIGHT OF WAY FOR SEGMENT "B" DELAYED FROM FY 05 TO FY 07. TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN AND TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENT "B" DELAYED FROM FY 08 TO FY 11. TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT "C" DELAYED FROM FY 09 TO POST YEARS. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 08. |
| U-2823 | WAKE | RALEIGH | US 70 (GLENWOOD AVENUE), WEST OF SR 1664 (DURALEIGH ROAD) TO WEST OF SR 1876 (TRIANGLE DRIVE) . UPGRADE ROADWAY TO IMPROVE CAPACITY, SAFETY AND TRAFFIC OPERATIONS INCLUDING INTERCHANGE AT LYNN ROAD. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN AND TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 09 TO FY 11. |
| U-2918 | WAKE | RALEIGH | SR 1829 (STRICKLAND ROAD) EXTENSION, US 70 TO EAST OF SR 1822 (LEESVILLE ROAD). MULTI-LANES, PART ON NEW LOCATION. | TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 10 TO FY 11. |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|---------|----------------|---------------------------|---|--|
| U-3101 | WAKE | CARY | US 1-64, US 64 TO SOUTH OF SR 1313 (WALNUT STREET). REHABILITATE PAVEMENT, ADDITIONAL TRAVEL LANES AND MODIFY SR 1313 INTERCHANGE. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 04 TO FY 05. |
| U-3344 | WAKE | MORRISVILLE | SR 3015 (AIRPORT BOULEVARD), NC 54 TO I-40. WIDEN TO MULTI-LANES. | TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENT "A" DELAYED FROM FY 05 TO FY 06. |
| U-4026 | WAKE DURHAM | RESEARCH TRIANGLE PARK | SR 1613-SR 1999 (DAVIS DRIVE), SR 3014 (MORRISVILLE-CARPENTER ROAD) IN WAKE COUNTY TO NC 54 IN DURHAM COUNTY. WIDEN TO MULTI-LANES. | TO ALLOW ADDITIONAL TIME FOR DESIGN, CONSTRUCTION OF SEGMENTS "A" AND "B" DELAYED FROM FY 04 TO FY 06. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 05. |
| U-4410 | WAKE | RESEARCH TRIANGLE PARK | RTP ACCESS ROUTES. SECTION A, LOUIS STEPHENS ROAD, LOTS 6 AND 12 TO SOUTH LOOP ROAD. SECTION D, LOUIS STEPHENS ROAD, HOPSON ROAD TO DEVELOPMENT DRIVE. SECTION E, GEORGE WATTS HILL DRIVE TO SITE 33 AND SECTION F, GEORGE WATTS HILL EXTENSION TO CHURCH STREET. | BASED ON PRIORITY NEEDS, RIGHT OF WAY FOR SEGMENT "DB" FUNDED IN FY 06 AND CONSTRUCTION FUNDED IN FY 07. |
| U-4703 | WAKE | GARNER | TIMBER DRIVE EAST EXTENSION, NC 50 TO WHITE OAK ROAD. MULTI-LANES ON NEW LOCATION. | TO REFLECT PRIORITIES OF THE MPO, RIGHT OF WAY ACCELERATED FROM POST YEARS TO FY 08 AND CONSTRUCTION ACCELERATED FROM POST YEARS TO FY 09. |
| U-4901 | WAKE | NEW ROUTE | FALLS OF NEUSE REALIGNMENT WITH NEW STRUCTURE OVER THE NEUSE RIVER. | TO REFLECT THE PRIORITIES OF THE MPO, RIGHT OF WAY ADDED IN FY 10 AND CONSTRUCTION ADDED IN FY 11. |
| B-3706 | WARREN | SR 1100 | FISHING CREEK. REPLACE BRIDGE NO. 20 | TO ALLOW ADDITIONAL TIME FOR PLANNING, DELAYED RIGHT OF WAY, FY 04 TO FY 07 AND DELAYED CONSTRUCTION, FY 05 TO FY 08. |
| B-3707 | WARREN | SR 1507 | REEDY CREEK. REPLACE BRIDGE NO. 67 | TO ALLOW ADDITIONAL TIME FOR PLANNING, DELAYED RIGHT OF WAY, FY 04 TO FY 06 AND DELAYED CONSTRUCTION, FY 04 TO FY 07. |
| B-3921 | WARREN | SR 1600 | FISHING CREEK. REPLACE BRIDGE NO. 45 | TO ALLOW ADDITIONAL TIME FOR PLANNING, DELAYED RIGHT OF WAY, FY 04 TO FY 06 AND DELAYED CONSTRUCTION, FY 05 TO FY 07. |
| B-4307 | WARREN | US 401 | SHOCCO CREEK. REPLACE BRIDGE NO. 4 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 06 AND DELAYED CONSTRUCTION, FY 06 TO FY 07. |
| B-4308 | WARREN | SR 1224 | SMITH CREEK. REPLACE BRIDGE NO. 107 | TO ALLOW ADDITIONAL TIME FOR DESIGN, CONSTRUCTION DELAYED, FY 06 TO FY 07. |
| B-4309 | WARREN | SR 1306 | SIX POUND CREEK. REPLACE BRIDGE NO. 38 | PLANNING COMPLETE, DELAYED RIGHT OF WAY, FY 05 TO FY 06, DELAYED CONSTRUCTION, FY 06 TO FY 07. |
| B-4311 | WARREN | SR 1337 | HUBQUARTER CREEK. REPLACE BRIDGE NO. 63 | BASED ON PRIORITY NEED, CONSTRUCTION ACCELERATED, FY 06 TO FY 05 |
| B-4312 | WARREN | SR 1613 | SHOCCO CREEK. REPLACE BRIDGE NO. 42 | TO ALLOW ADDITIONAL TIME FOR PLANNING, DELAYED RIGHT OF WAY, FY 04 TO FY 06 AND DELAYED CONSTRUCTION, FY 05 TO FY 07. |
| B-4664 | WARREN | SR 1206 | SMITH CREEK. REPLACE BRIDGE NO. 25 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 07 AND DELAYED CONSTRUCTION, FY 07 TO FY 08. |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|----------|-------------------|----------------|--|--|
| R-2587 * | WARREN HALIFAX | US 158 | I-85 TO SR 1405 EAST OF LITTLETON. WIDEN TO MULTI-LANES WITH BYPASSES OF NORLINA, MACON AND LITTLETON ON NEW LOCATION. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY FOR SEGMENT "AA" DELAYED FROM FY 09 TO FY 12 AND FOR SEGMENT "AB" FROM FY 10 TO FY 12. RIGHT OF WAY FOR SEGMENT "B" DELAYED FROM FY 10 TO POST YEARS. |
| R-3822 | HALIFAX | NEW ROUTE | NC 125 TO SOUTH OF US 158. CONSTRUCT A TWO LANE FACILITY PARALLEL TO I-95. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY FOR SEGMENT "B" DELAYED FROM FY 08 TO FY 10 AND CONSTRUCTION DELAYED FROM FY 10 TO FY 11. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 09. |
| B-3481 | JOHNSTON | NC 96 | LITTLE RIVER. REPLACE BRIDGE NO. 94 | TO ALLOW ADDITIONAL TIME FOR MUSSEL SURVEY, DELAYED RIGHT OF WAY, FY 04 TO FY 05, DELAYED CONSTRUCTION, FY 05 TO FY 07 |
| B-3670 | JOHNSTON | SR 1229 | BERNAL CREEK. REPLACE BRIDGE NO. 448 | TO ALLOW ADDITIONAL TIME TO CONSTRUCT IN ONE SEASON, DELAYED CONSTRUCTION, FY 04 TO FY 05. |
| B-3672 | JOHNSTON | SR 1718 | BUFFALO CREEK. REPLACE BRIDGE NO. 415 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 04 TO 06, DELAYED CONSTRUCTION, FY 05 TO 07. |
| B-3863 | JOHNSTON | SR 1722 | LITTLE RIVER. REPLACE BRIDGE NO. 151 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 04 TO FY 06, DELAYED CONSTRUCTION, FY 05 TO FY 07 |
| B-3864 | JOHNSTON | US 70 BUSINESS | NEUSE RIVER. REPLACE BRIDGE NO. 40 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 08, DELAYED CONSTRUCTION, FY 06 TO FY 08 |
| B-4164 | JOHNSTON | NC 96 | LITTLE SWAMP. REPLACE BRIDGE NO. 52 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 06, DELAYED CONSTRUCTION, FY 06 TO FY 07 |
| B-4165 | JOHNSTON | SR 1162 | SASSARIXA SWAMP. REPLACE BRIDGE NO. 89 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 06, DELAYED CONSTRUCTION, FY 06 TO FY 07 |
| B-4166 | JOHNSTON | SR 1733 | LITTLE RIVER. REPLACE BRIDGE NO. 170 | TO ALLOW ADDITIONAL TIME FOR PLANNING , DELAYED RIGHT OF WAY, FY 04 TO FY 06, DELAYED CONSTRUCTION, FY 05 TO FY 07. |
| B-4555 | JOHNSTON | US 70 | SOUTHERN RAILWAY. REPLACE BRIDGE NO. 97 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 07, DELAYED CONSTRUCTION, FY 08 TO FY 08 |
| B-4556 | JOHNSTON | NC 50 | BLACK CREEK. REPLACE BRIDGE NO. 74 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 07, DELAYED CONSTRUCTION, FY 07 TO FY 08 |
| B-4557 | JOHNSTON | SR 1309 | BIG BRANCH. REPLACE BRIDGE NO. 113 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 07 TO 08, DELAYED CONSTRUCTION, FY 08 TO 09. |
| B-4558 | JOHNSTON | SR 1330 | STONE FORD CREEK. REPLACE BRIDGE NO. 86 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 08, DELAYED CONSTRUCTION, FY 07 TO FY 08 |
| B-4559 | JOHNSTON | SR 1330 | BLACK CREEK. REPLACE BRIDGE NO. 84 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 07, DELAYED CONSTRUCTION, FY 07 TO FY 08 |
| B-4560 | JOHNSTON | SR 1331 | BLACK CREEK. REPLACE BRIDGE NO. 102 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 07, DELAYED CONSTRUCTION, FY 07 TO FY 08 |
| B-4562 | JOHNSTON | SR 2143 | LITTLE BUFFALO CREEK. REPLACE BRIDGE NO. 216 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 07 TO FY 09, DELAYED CONSTRUCTION, FY 08 TO FY 10 |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|----------|-----------------------------------|----------------------|---|---|
| B-4936 | JOHNSTON | SR 1136 | MILL CREEK. REPLACE BRIDGE NO. 41 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 11 AND CONSTRUCTION IN FY 12. |
| B-4937 | JOHNSTON | I-95 | CSX RAILROAD. REPLACE BRIDGE NO. 118 AND BRIDGE NO. 119 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 10 AND CONSTRUCTION IN FY 12. |
| I-4738 | JOHNSTON | I-95 | SOUTH OF NC 50 (MILEPOST 77) TO US 70 (MILEPOST 97). PAVEMENT REPAIR. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 04 TO FY 05. |
| I-4745 | CUMBERLAND HARNETT JOHNSTON | I-95 | I-95 BUSINESS (EXIT 56) NORTH OF FAYETTEVILLE IN CUMBERLAND COUNTY TO I-40 (EXIT 81) NORTH OF BENSON IN JOHNSTON COUNTY. REHABILITATE PAVEMENT AND STRUCTURES, WIDEN AND UPGRADE INTERCHANGES TO MEET CURRENT INTERSTATE DESIGN STANDARDS. ADD ADDITIONAL LANES. | BASED ON PRIORITY NEEDS, RIGHT OF WAY AND CONSTRUCTION ADDED IN FY 12. |
| R-2552 * | WAKE JOHNSTON | US 70 | CLAYTON BYPASS, I-40 TO US 70-70 BUSINESS. FREEWAY ON NEW LOCATION. | PLANS WERE READY, CONSTRUCTION FOR SEGMENT "C" ACCELERATED FROM FY 06 TO FY 05. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 08. |
| R-3825 | JOHNSTON | NC 42 | US 70 TO SR 1003 (BUFFALOE ROAD). WIDEN TO MULTI-LANES. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY FOR SEGMENT "A" DELAYED FROM FY 04 TO FY 06 AND CONSTRUCTION DELAYED FROM FY 06 TO FY 08. |
| R-4071 | JOHNSTON | KEEN ROAD SR 1178 | SR 1164 (ALLENDALE ROAD) TO US 301. WIDEN TO THREE-LANES WITH CURB AND GUTTER. | TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 05 TO FY 06. |
| U-3334 | JOHNSTON | SMITHFIELD | EXTENSION OF SR 1923 (BOOKER DAIRY ROAD), US 70 BUSINESS WEST OF SMITHFIELD TO US 301 (BRIGHT LEAF BOULEVARD). TWO LANES, PART ON NEW LOCATION. | TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENT "A" DELAYED FROM FY 05 TO FY 09 AND RIGHT OF WAY FOR SEGMENT "B" DELAYED FROM FY 08 TO POST YEARS. |
| B-3681 | NASH EDGECOMBE | SR 1555 | CSX TRANSPORTATION. REPLACE BRIDGE NO. 277 | PLANNING COMPLETE, DELAYED CONSTRUCTION, FY 05 TO FY 06. |
| B-3876 | NASH | SR 1004 | BASKET CREEK. REPLACE BRIDGE NO. 34 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 04 TO FY 05, DELAYED CONSTRUCTION, FY 04 TO FY 06. |
| B-3877 | NASH | SR 1101 | TURKEY CREEK. REPLACE BRIDGE NO. 52 | TO ALLOW ADDITIONAL TIME FOR PLANNING , DELAYED RIGHT OF WAY, FY 04 TO FY 05, DELAYED CONSTRUCTION, FY 05 TO FY 06. |
| B-4209 | NASH | SR 1131 | TURKEY CREEK. REPLACE BRIDGE NO. 17 | TO ALLOW ADDITIONAL TIME FOR PLANNING , DELAYED RIGHT OF WAY, FY 04 TO FY 06, DELAYED CONSTRUCTION, FY 05 TO FY 07. |
| B-4210 | NASH | SR 1151 | TURKEY CREEK. REPLACE BRIDGE NO. 95 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 04 TO FY 06, DELAYED CONSTRUCTION, FY 05 TO FY 07. |
| B-4211 | NASH | SR 1544 | TAR RIVER. REPLACE BRIDGE NO. 56 | TO ALLOW ADDITIONAL TIME FOR PLANNING , DELAYED RIGHT OF WAY, FY 05 TO FY 07, DELAYED CONSTRUCTION, FY 06 TO FY 08. |
| B-4585 | NASH | SR 1001 | TOISNOT SWAMP. REPLACE BRIDGE NO. 65 AND BRIDGE NO. 66 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 09, DELAYED CONSTRUCTION, FY 07 TO FY 10. |
| B-4586 | NASH | SR 1302 | STONE CREEK. REPLACE BRIDGE NO. 143 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 07 TO 09, DELAYED CONSTRUCTION, FY 08 TO 10. |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|---------|------------------|-------------|--|--|
| B-4587 | NASH FRANKLIN | SR 1316 | CYPRESS CREEK. REPLACE BRIDGE NO. 82 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 06 TO FY 07 AND CONSTRUCTION DELAYED, FY 07 TO FY 08. |
| B-4588 | NASH | SR 1670 | STONEY CREEK. REPLACE BRIDGE NO. 1 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO 07, DELAYED CONSTRUCTION, FY 07 TO 08. |
| B-4589 | NASH | SR 1945 | TOISNOT SWAMP. REPLACE BRIDGE NO. 69 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO 07, DELAYED CONSTRUCTION, FY 07 TO 08. |
| B-4938 | NASH | SR 1145 | LITTLE SAPONY CREEK. REPLACE BRIDGE NO. 25 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 11 AND CONSTRUCTION IN FY 12. |
| B-4939 | NASH | SR 1433 | BASKET CREEK. REPLACE BRIDGE NO. 156 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 11 AND CONSTRUCTION IN FY 12. |
| I-4703 | NASH | I-95 | WILSON COUNTY LINE (MILEPOST 125) TO THE TAR RIVER (MILEPOST 128). PAVEMENT REPAIR. | TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 05 TO FY 06. |
| R-2823 | NASH | NEW ROUTE | ROCKY MOUNT NORTHERN CONNECTOR, SR 1604 (HUNTER HILL ROAD) TO US 301. WIDEN TO MULTI-LANES, PART ON NEW LOCATION. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 07 TO FY 10 AND CONSTRUCTION DELAYED FROM FY 09 TO FY 12. |
| U-3330 | NASH | ROCKY MOUNT | US 301 BYPASS, NC 43-48 (BENVENUE ROAD) TO SR 1836 (MAY DRIVE). ADD AN ADDITIONAL LANE IN EACH DIRECTION. | BASED ON PRIORITY NEEDS, RIGHT OF WAY ACCELERATED FROM POST YEARS TO FY 10. |
| U-3331 | NASH | ROCKY MOUNT | SR 1616 (COUNTRY CLUB ROAD), US 64 BUSINESS TO SR 1541 (JEFFREYS ROAD). WIDEN TO MULTI-LANES. | TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 04 TO FY 07 AND CONSTRUCTION DELAYED FROM FY 05 TO FY 08. |
| U-3621 | NASH | ROCKY MOUNT | SR 1604 (HUNTER HILL ROAD), SR 1613 (NORTH WINSTEAD AVENUE) TO NC 43-48 (BENVENUE ROAD). WIDEN TO MULTI-LANES. | TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 09. |
| U-4019 | NASH | ROCKY MOUNT | SR 1613 (NORTH WINSTEAD AVENUE), SR 1770 (SUNSET AVENUE) TO SR 1604 (HUNTER HILL ROAD). WIDEN TO MULTI-LANES. (COORDINATE WITH R-2823) | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 05 TO FY 07 AND CONSTRUCTION DELAYED FROM FY 07 TO FY 09. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 07. |
| B-3538 | WAYNE | SR 1222 | NEUSE RIVER OVERFLOW. REPLACE BRIDGE NO. 296 | TO ALLOW ADDITIONAL TIME FOR PLANNING (FEMA PERMIT), DELAYED RIGHT OF WAY, FY 04 TO FY 05, DELAYED CONSTRUCTION, FY 04 TO FY 06 |
| B-3711 | WAYNE | NC 111 | NEUSE RIVER OVERFLOW. REPLACE BRIDGE NO. 42 | TO ALLOW ADDITIONAL TIME FOR DESIGN (FEMA EVALUATION), DELAYED CONSTRUCTION, FY 04 TO FY 05. |
| B-4320 | WAYNE DUPLIN | NC 403 | NORTHEAST CAPE FEAR RIVER. REPLACE BRIDGE NO. 24 | TO ALLOW ADDITIONAL TIME FOR CONSTRUCTION IN ONE SEASON, CONSTRUCTION DELAYED, FY 04 TO FY 05. |
| B-4321 | WAYNE | SR 1918 | CREEK. REPLACE BRIDGE NO. 17 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 05 TO FY 06, DELAYED CONSTRUCTION, FY 06 TO FY 07 |
| B-4527 | GREENE WAYNE | SR 1140 | BEAR CREEK. REPLACE BRIDGE NO. 26 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 07 TO FY 09 AND CONSTRUCTION DELAYED, FY 08 TO FY 10. |
| B-4671 | WAYNE | SR 1532 | EXUM MILL BRANCH. REPLACE BRIDGE NO. 35 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 07, DELAYED CONSTRUCTION, FY 07 TO FY 08 |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|----------|-----------------------------------|------------------------------------|---|--|
| U-4756 | CUMBERLAND | FAYETTEVILLE | SR 1404 (MORGANTON ROAD), SYCAMORE DAIRY ROAD TO GLENSFORD DRIVE. ADD AN ADDITIONAL LANE IN EACH DIRECTION AND WIDEN BRIDGE NO. 228. REPAIR END BENTS AND REHABILITATE BRIDGE DECK ON EXISTING STRUCTURE NO. 228.. | BASED ON PRIORITY NEEDS, RIGHT OF WAY ADDED IN FY 05 AND CONSTRUCTION ADDED IN FY 06. |
| U-4900 | CUMBERLAND | NC 210 MURCHISON ROAD | US 401 BYPASS TO BERNADINE STREET. CONSTRUCT RAISED MEDIAN AND RESURFACE. | TO REFLECT PRIORITIES OF THE MPO, CONSTRUCTION ADDED IN FY 09. |
| X-0002 * | CUMBERLAND | FAYETTEVILLE OUTER LOOP | WEST OF NC 210 (MURCHISON ROAD) TO I-95. FREEWAY ON NEW LOCATION WITH STRUCTURE OVER THE CAPE FEAR RIVER. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY FOR SEGMENT "B" AND "C" DELAYED FROM FY 05 TO FY 06 AND CONSTRUCTION DELAYED FROM FY 07 TO FY 08. TO ADDRESS ENVIRONMENTAL CONCERNS, WETLAND MITIGATION FUNDS ADDED IN FY 06. BASED ON PRIORITY NEEDS, CONSTRUCTION FOR SEGMENT "F" ADDED IN FY 11. |
| B-3654 | HARNETT SAMPSON | NC 55 | MINGO SWAMP. REPLACE BRIDGE NO. 29 AND BRIDGE NO. 53 | TO ALLOW ADDITIONAL TIME FOR PLANNING, RIGHT OF WAY DELAYED, FY 04 TO FY 07 AND CONSTRUCTION DELAYED, FY 05 TO FY 08. |
| B-3655 | HARNETT | SR 1117 | MCLEOD CREEK. REPLACE BRIDGE NO. 59 | TO ALLOW ADDITIONAL TIME TO SCHEDULE WETLAND RESTORATION PROJECT, RIGHT OF WAY DELAYED, FY 05 TO FY 06 AND CONSTRUCTION DELAYED, FY 06 TO FY 07. |
| B-4137 | HARNETT | NC 42 | NORFOLK AND SOUTHERN RAILWAY. REPLACE BRIDGE NO. 35 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 05 TO FY 06 AND CONSTRUCTION DELAYED, FY 07 TO FY 08. |
| B-4138 | HARNETT | US 401 | CAPE FEAR RIVER. DECK REHAB BRIDGE NO. 46 | TO ALLOW ADDITIONAL TIME FOR DESIGN, CONSTRUCTION DELAYED, FY 06 TO FY 07. |
| B-4542 | HARNETT | SR 1213 | BARBEQUE SWAMP. REPLACE BRIDGE NO. 40 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 08, DELAYED CONSTRUCTION, FY 07 TO 09. |
| B-4543 | HARNETT | SR 1558 | BLACK RIVER. REPLACE BRIDGE NO. 120 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 08, DELAYED CONSTRUCTION, FY 07 TO 09. |
| B-4951 | HARNETT | SR 1002 | I-95. REPLACE BRIDGE NO. 57 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 11 AND CONSTRUCTION IN FY 12. |
| I-4745 | CUMBERLAND HARNETT JOHNSTON | I-95 | I-95 BUSINESS (EXIT 56) NORTH OF FAYETTEVILLE IN CUMBERLAND COUNTY TO I-40 (EXIT 81) NORTH OF BENSON IN JOHNSTON COUNTY. REHABILITATE PAVEMENT AND STRUCTURES, WIDEN AND UPGRADE INTERCHANGES TO MEET CURRENT INTERSTATE DESIGN STANDARDS. ADD ADDITIONAL LANES. | BASED ON PRIORITY NEEDS, RIGHT OF WAY AND CONSTRUCTION ADDED IN FY 12. |
| I-4906 | HARNETT | I-95 | NORTH OF CUMBERLAND COUNTY LINE (MILEPOST 69) TO SR 1810 (MILEPOST 78). PAVEMENT REPAIR. | TO ADDRESS PAVEMENT CONDITION, NEW PROJECT ADDED IN FY 08. |
| R-4731 | HARNETT | OLD STAGE SOUTH ROAD SR 1769 | SOUTH OF NC 27 WEST TO EXISTING SR 1769. RELOCATION OF TWO LANE ROAD ON NEW LOCATION TO ACCOMMODATE RUNWAY EXTENSION. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 04 TO FY 05. |

| PROJECT | COUNTY | ROUTE/CITY | DESCRIPTION | COMMENTS |
|---------|-------------------|---------------------|---|--|
| R-4736 | HARNETT | I-95 | DUNN, REALIGN I-95 NORTHBOUND OFF RAMP AND SERVICE ROAD. | BASED ON PRIORITY NEEDS, RIGHT OF WAY AND CONSTRUCTION ADDED IN FY 05. |
| U-3465 | HARNETT | RAY ROAD SR 1121 | NC 210 TO SR 1120 (OVERHILLS ROAD). WIDEN TO MULTI-LANES. | TO REFLECT PRIORITIES OF THE MPO, RIGHT OF WAY ACCELERATED FROM POST YEARS TO FY 11 AND CONSTRUCTION ACCELERATED FROM POST YEARS TO FY 12. |
| B-3693 | ROBESON | SR 1527 | RAFT SWAMP. REPLACE BRIDGE NO. 211. HOLLY SWAMP. REPLACE BRIDGE NO. 207. SADDLETREE SWAMP. REPLACE BRIDGE NO. 210 | TO ALLOW ADDITIONAL TIME TO COORDINATE WITH DIVISION STAFF AND RIGHT OF WAY TO RESOLVE ALIGNMENT AND PROPERTY ACCESS, RIGHT OF WAY DELAYED, FY 04 TO FY 07 AND CONSTRUCTION DELAYED, FY 05 TO FY 08. |
| B-3897 | ROBESON | SR 1725 | LITTLE MARSH SWAMP. REPLACE BRIDGE NO. 3 | TO ALLOW ADDITIONAL TIME FOR UTILITY LOCATION, CONSTRUCTION DELAYED, FY 04 TO FY 05. |
| B-3898 | ROBESON | SR 2115 | SWAMP. REPLACE BRIDGE NO. 41 | TO ALLOW ADDITIONAL TIME TO CHANGE FROM A (RCBC) TO A BRIDGE, RIGHT OF WAY DELAYED, FY 04 TO FY 05 AND CONSTRUCTION DELAYED, FY 04 TO FY 05. |
| B-4250 | ROBESON | SR 1750 | BIG MARSH SWAMP. REPLACE BRIDGE NO. 35 | TO ALLOW ADDITIONAL TIME FOR UTILITY LOCATION, CONSTRUCTION DELAYED, FY 04 TO FY 05. |
| B-4251 | ROBESON | SR 2237 | OLD FIELD SWAMP. REPLACE BRIDGE NO. 94 | TO ALLOW ADDITIONAL TIME FOR A ARCHITECHURAL HISTORY SURVEY, RIGHT OF WAY DELAYED, FY 05 TO FY 07 AND CONSTRUCTION DELAYED, FY 06 TO FY 08. |
| B-4616 | ROBESON | NC 211 | CSX RAILROAD. REPLACE BRIDGE NO. 18 | TO ALLOW ADDITIONAL TIME FOR PLANNING, DELAYED RIGHT OF WAY, FY 06 TO FY 07. |
| B-4617 | ROBESON BLADEN | SR 1006 | COLD CAMP CREEK. REPLACE BRIDGE NO. 30 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 07 TO FY 08 AND CONSTRUCTION DELAYED, FY 08 TO FY 09. |
| B-4618 | ROBESON | SR 1108 | WOODLAND FARM POND. REPLACE BRIDGE NO. 161 AND BRIDGE NO. 445 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 06 TO FY 07 AND CONSTRUCTION DELAYED, FY 07 TO FY 08. |
| B-4619 | ROBESON | SR 2262 | HOG SWAMP. REPLACE BRIDGE NO. 116 AND BRIDGE NO. 117 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAYED RIGHT OF WAY, FY 06 TO FY 08, DELAYED CONSTRUCTION, FY 07 TO 09. |
| B-4620 | ROBESON | SR 2455 | ASHPOLE SWAMP. REPLACE BRIDGE NO. 121 AND BRIDGE NO. 123 | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED, FY 07 TO FY 08 AND CONSTRUCTION DELAYED, FY 08 TO FY 09. |
| B-4952 | ROBESON | SR 2519 | ASHEPOLE SWAMP. REPLACE BRIDGE NO. 142 | BRIDGE ELIGIBLE FOR REPLACEMENT, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 11 AND CONSTRUCTION IN FY 12. |
| I-4046 | ROBESON | I-95 | NORTH AND SOUTHBOUND LUMBERTON WEIGH STATION (MILEPOST 24.0). SAFETY IMPROVEMENTS, SCALE REPLACEMENT AND FACILITY COMPONENTS. | TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 04 TO FY 08. |
| I-4413 | ROBESON | I-95 | US 301, REPLACE BRIDGE NO. 36, WIDEN TO MULTI-LANES FROM JACKSON COURT TO SR 1791, REVISE I-95 INTERCHANGE (EXIT 22) AND INSTALL SIGNAL. | BASED ON PRIORITY NEEDS, RIGHT OF WAY ADDED IN FY 09 AND CONSTRUCTION ADDED IN FY 11. |
| I-4758 | ROBESON | I-95 | NC 72-711 (MILEPOST 17) TO US 301 (MILEPOST 22). INSTALL OVERHEIGHT VEHICLE DETECTION SYSTEM INCLUDING ADVANCED ADVISORY WARNING SIGNS AND BREAKAWAY SUPPORT. | BASED ON PRIORITY NEEDS, CONSTRUCTION ADDED IN FY 05. |